

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DR. STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,163,117 \$0	11/16/07 12/21/07 10/27/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-4.9/7.2 11-264004 ACIM-008 -(101) --()		IN IMPERIAL COUNTY NEAR OCOTILLO AT DEVIL'S CANYON BRIDGE NUMBER 2 AND AT MYER CREEK BRIDGE REHABILITATE BRIDGE	TRUESDELL CORPORATION OF CA 1310 W 23RD STREET TEMPE, AZ 85282	FARMER, BRANDON 1463 BROADWAY EL CAJON, CA 92021 (858)688-1375	\$1,023,018 \$844,523 \$384,644	10/12/10 11/02/10 02/02/12	94% 82%
HA21	SWPPP						
11-IMP-8-31.3/0 11-261524		IN IMPERIAL COUNTY NEAR EL CENTRO AT SUNBEAM REST AREAS (EASTBOUND AND WESTBOUND) UPGRADE RECREATIONAL VEHICLE DUMP	D J MILLER INC 32257 DUNLAP BOULEVARD YUCAIPA, CA 92399-1722 P O BOX 427	BABICKY, ALAN 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)688-1526	\$708,489 \$584,757 \$209,907	06/24/11 08/12/11 02/05/13	26% 83%
HA26	WPCP		YUCAIPA CA 92399 (909)721-0089				
11-IMP-8-31.3/0 11-261514		IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM	UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$1,059,537 \$1,023,803 \$2,246	05/26/10 07/15/10 05/11/12	82% 97%
HA26	SWPPP						
11-IMP-8-/10 11-266104 ACIM-0082-(103)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES FROM SAN DIEGO COUNTY LINE TO ROUTE 98/8 SEPARATION HMA PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$13,667,243 \$0 \$0	12/14/11 01/05/12	0% 0%
HA22	WPCP						
11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --()		IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RIZZUTTO, SHAWN 722 E. BARIONI BLVD EL CENTRO, CA 92251 (760)355-8666	\$30,314,901 \$12,271,472 \$462,482	11/30/10 12/24/10 10/23/12	54% 41%
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-86-21.7/37.3 11-2M1804 ACNH-P086-(073)E --()		IN IMPERIAL COUNTY IN AND NEAR WESTMORLAND FROM BRANDT ROAD TO TREE WASH BRIDGE COLD PLANE AND APPLY SEAL COAT	GRIFFITH COMPANY LONE 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128	HERNANDEZ, DANIEL 711 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$8,711,103 \$8,248,950 \$154,407	05/23/11 06/10/11 02/17/12	100% 99% SUSPENDED
HM1	WPCP						
11-IMP-111-40.5/63 11-2M2704		IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO 2.4 MILES SOUTH OF IMPERIAL COUNTY LINE RUBBERIZED ASPHALT SEAL COAT	MANHOLE ADJUSTING INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)594-2008	\$3,785,867 \$0 \$0	12/06/11 01/04/12 07/11/12	0% 0% SUSPENDED
HM1	WPCP						
11-SD-5-3.2/15.3 11-2M0204 STP-X073-(091)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	FALCON CONSTRUCTION CO P O BOX 26429 SAN DIEGO CA 92196 (619)840-8998	CORTEZ, DAVID 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1597	\$820,430 \$0 \$0	11/03/10 12/15/10 07/14/11	0% 0% 0%
HA21	WPCP						
11-SD-5-3.2/15.3 11-2M02A4		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$964,299 \$3,620 \$0	07/15/11 07/29/11 03/02/12	41% 0% SUSPENDED
	WPCP						
11-SD-5-10.0/20 11-240104 IM-0051-(618)E --()		IN SAN DIEGO COUNTY IN NATIONAL AND SAN DIEGO FROM 24TH STREET UNDERCROSSING TO 0.1 MILE SOUTH OF ROUTE 8/5 SEPARATION AND PAVEMENT REHABILITATION	CITY HAZARD CONSTRUCTION PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$8,983,293 \$8,824,182 \$0	01/10/11 01/27/11 01/05/12 01/05/12	100% 100% COMPLETED
HA22 HB4N	WPCP						
11-SD-5-22.3/0 11-403304		ON STATE HIGHWAY IN SAN DIEGO AT CLAIREMONT DRIVE OVERCROSSING CLEAN AND TREAT BRIDGE DECK	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$805,580 \$0 \$0	12/22/11 01/05/12	0% 0%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-23.9/28.2 11-284604 ACHS-0005-(615)E G 00-0516-(5E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST INC MISSION BAY DRIVE OVERCROSSING TO NOBEL DRIVE OVERCROSSING UPGRADE MEDIAN GUARD RAIL	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$6,322,627 \$6,391,401 \$43,915	10/11/10 11/03/10 05/02/12	75% 100%
HB1	SWPPP						
11-SD-5-39.8/54.4 11-289304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE, CA 92056	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1415	\$4,289,418 \$4,149,534 \$1,916	04/08/10 05/06/10 06/05/12	77% 99%
HB4N	SWPPP						
11-SD-5-40.1/0 11-292404 ACIM-X073-(090)E --()		IN SAN DIEGO COUNTY IN ENCINITAS ON ROUTE 5 AT MACKINNON AVENUE OVER CROSSING AND IN SAN DIEGO ON ROUTE 805 FROM 0.3 MILE TO 0.1 M REPAIR SLOPE AND EROSION CONTROL	R S B GROUP INC 22622 LAMBERT STREET #304 LAKE FOREST CA 92630 (949)454-1999	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$637,739 \$621,337 \$0	12/23/10 01/11/11 06/25/12	39% 98%
HA23	SWPPP						
11-SD-5-59.4/60 11-261404 ACHS-0005-(617) IMG-0005-(617) --()		IN SAN DIEGO COUNTY ABOUT 5.2 MILES NORTH OF OCEANSIDE AT THE ALISO CREEK SAFETY ROADSIDE REST AREA REPLACE BUILDINGS	R S M 2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$4,362,874 \$2,979,135 \$182,028	02/01/11 04/27/11 05/29/13	33% 68%
HA26	SWPPP						
11-SD-5-61.8/62.1 11-401804 ACIM-0051-(620)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM 0.3 MILE SOUTH OF LAS PULGAS ROAD UNDERCROSSING TO LAS PULGAS ROAD UNDERCROSSING WIDENING NORTH BOUND OFFRAMP AND	ALL AMERICIAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$716,137 \$344,352 \$78,970	08/05/11 08/30/11 03/01/12	21% 48%
HB4	SWPPP						
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,030,271 \$664,665 \$319,116	08/10/10 08/26/10 08/14/12	56% 62%
HA28	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSING	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318	\$9,838,125 \$9,745,890 \$0	10/07/09 10/20/09 09/09/11	100% 100%
HB4N	SWPPP	WIDEN FREEWAY AND BRIDGE					
11-SD-8-39.7/61.5 11-2M1604 ACIM-0081-(309)E --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY FROM HORSETHIEF CREEK UNDERCROSSING TO 0.3 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING PCC PAVEMENT GRINDING	GRANITE CONSTRUCTION COMPANY BRIAN CARIS 440 S MELROSE DR, STE 200 P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	RAMIREZ JR, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	\$10,513,235 \$4,894,647 \$0	05/17/11 06/10/11 07/01/12	71% 44% SUSPENDED
HM1	WPCP						
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730	RAMIREZ JR, DANIEL (760)594-2011	\$1,940,651 \$1,936,847 \$2,945	01/12/10 02/16/10 06/30/12	0% 0% PLANT EST SATIS
HA26	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,655,033 \$4,595,198 \$9,530	09/10/07 10/25/07 03/21/12	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-3.8/0 11-2M1404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY CA 91950 (619)470-9141	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	\$755,800 \$676,808 \$8,470	06/13/11 07/01/11 01/24/12 01/18/12	93% 90% COMPLETED
HM3	WPCP						
11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,676,810 \$1,727,299 \$0	11/23/10 12/14/10 08/30/12	0% 0% PLANT EST SATIS
HA23	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435	\$73,411,334 \$70,966,245 \$1,003,747	07/25/08 08/06/08 10/10/12	81% 97%
HB4C	SWPPP						
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041		\$2,359,841 \$0 \$0	11/16/11 12/13/11	0% 0%
HB32	SWPPP						
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO CA 92126	JENKINS, PATRICK 13220 EVENING CREEK DR STE 112 SAN DIEGO, CA 92128 (858)679-4564	\$74,607,102 \$71,938,082 \$0	02/08/08 02/27/08 12/28/11 12/28/11	100% 100% COMPLETED
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444		\$2,260,161 \$0 \$0	10/11/11 10/25/11	0% 0%
HB32	SWPPP						
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --() HA25		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1542	\$2,581,596 \$2,350,207 \$0	05/12/08 06/10/08 10/15/12	0% 0% PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., INCSAGGESE, CARMINE T CAMINO DEL NORTE UNDERCROSSING TO 0.4 41120-G ELM STREET KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	MURRIETA CA 92562	13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1542	\$1,283,194 \$1,225,407 \$0	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11 10/30/14	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$49,870,047 \$47,307,226 \$1,473,231	11/20/08 12/10/08 01/30/13	95% 94%
HB4C	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,165,264 \$0 \$0	06/27/11 07/28/11 11/06/15	0% 0% SUSPENDED
HB32	SWPPP						
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1524	\$7,225,755 \$7,067,679 \$0	08/20/08 09/26/08 12/09/11 12/23/11	0% 0% PLANT EST SATIS
HB4C	WPCP						
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO, CA 92029 (760)735-5087	\$50,926,256 \$50,263,779 \$36,167	07/21/08 08/06/08 06/27/12	0% 0% PLANT EST SATIS
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,989,935 \$308,674 \$55,283	05/24/11 06/10/11 08/26/15	42% 16%
HB32	SWPPP						
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,025,864 \$264,784 \$74,360	05/20/11 06/10/11 07/21/15	52% 13%
HB32	SWPPP						
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,004,867 \$540,401 \$137,036	04/08/11 05/12/11 04/06/15	74% 54%
HB32	SWPPP						
11-SD-56-3.5/3.5 11-2E0064		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE P O BOX 429 OVERCROSSING MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$1,340,720 \$0 \$0	10/14/11 11/15/11 09/02/14	0% 0%
HA22	SWPPP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$470,825 \$395,576 \$1,091	06/25/10 07/20/10 03/17/14	0% 0%
HA25	WPCP						PLANT EST SATIS
11-SD-75-20.5/21.9 11-403404		IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM SAN DIEGO- CORONADO BAY BRIDGE TO 0.4 MILE SOUTH OF ROUTE 75/5 SEPARATION CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	\$397,397 \$82,704 \$0	09/23/11 10/18/11 03/14/12	23% 21%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$63,827,942 \$43,932,617 \$1,422,173	12/23/09 01/19/10 12/03/13	67% 69%
HE14	SWPPP	CONSTRUCT FOUR LANE HIGHWAY					
11-SD-76-19.5/40.7 11-281014 HSST-PP07-(602)6 --()		NEAR PALA MESA VILLAGE AT VARIOUS LOCATIONS FROM EAST OF RICE CANYON ROAD TO LA JOLLA ROAD. INSTALL CENTERLINE RUMBLE STRIPS UPGRA	PETIL CONSTRUTION & ENGINEERIN 2827 HOOVER AVENUE STE E&F NATIONAL CITY, CA 91950 1755 BRISTOL CT BONITA CA 919024005 (619)962-8389	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$428,488 \$383,095 \$43,180	05/05/11 06/27/11 01/20/12	100% 84% OVER RUN
HB1	WPCP	INSTALL RUMBLE STRIP					
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --()		IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$2,977,667 \$1,664,995 \$234,418	12/28/10 01/13/11 10/11/12	33% 56%
HA21	SWPPP						
11-SD-76-28.8/29.1 11-297804 HSST-PP07-(602)7 --()		IN SAN DIEGO COUNTY PAUMA VALLEY 0.2 MILES WEST OF PAUMA ROAD TO 0.1 MILE EAST OF PAUMA RESEVATION ROAD	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$472,240 \$0 \$0	10/27/11 11/17/11	0% 0%
HB1	WPCP	INSTALL TRAFFIC SIGNAL & WIDENING					
11-SD-78-3.5/5.8 11-294504 NH-P078-(112)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE AND VISTA FROM 0.2 MILE EAST OF COLLEGE BLVD UNDERCROSSING TO 0.1_ MILE WEST OF MELROSE DRIVE UN	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,854,515 \$235,164 \$227,664	09/28/11 10/18/11 08/21/12	8% 8%
HB1	SWPPP	INSTALL OUTER SEPARATION BARRIER					
11-SD-78-15.5/16.7 11-293104		IN SAN DIEGO COUNTY IN SAN MARCOS AND ESCONDIDO FROM NORDAHL ROAD OVERCROSSING TO ROUTE 15/78 SEPARATION.	GRANITE CONSTRUCTION COMPANY SAN DIEGO AREA OFFICE 440 SOUTH MELROSE DR ST 200 VISTA, CA 92081 P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	MERCADO, VICTOR 304 ENTERPRISE ST, STE B ESCONDIDO, CA 92029 (858)688-1544	\$2,317,178 \$1,822,268 \$122,415	05/05/11 05/20/11 03/16/12	30% 77%
HB4N	SWPPP	EXTEND CONNECTOR RAMP					

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-20.6/35.5 11-280804 HSST-PGP0-(781)1 --()		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM BEAR VALLEY PARKWAY TO ROUTE 67 INSTALL RUMBLE STRIPS, REPLACE MBGR	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,183,153 \$0 \$0	12/06/11 01/04/12 04/18/12	0% 0%
HB1	WPCP						
11-SD-125-10.6/10.9 11-294604		IN SAN DIEGO COUNTY NEAR LEMON GROVE FROM JAMACHA ROAD UNDERCROSSING TO 0.3 MILE NORTH OF JAMACHA ROAD UNDERCROSSING. WIDEN JAMACHA SOUTHBOUND OFF RAMP	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91917 (858)688-1473	\$983,908 \$443,291 \$81,918	06/27/11 07/14/11 03/08/13	20% 47%
HB4	WPCP						
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0%
TEA2	SWPPP						PLANT EST SATIS
11-SD-163-3.8/11.1 11-239304 STP-P163-(027)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 8/163 SEPARATION TO TO ROUTE 163/15 SEPARATION METAL BEAM GUARD RAIL	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$8,791,148 \$7,632,540 \$0	12/07/10 12/22/10 01/09/12 01/09/12	100% 100% COMPLETED
HA22	WPCP						
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$549,634 \$184,668 \$103,617	06/24/11 07/14/11 09/24/15	34% 35%
HB4N	WPCP						
11-SD-805-20.4/28.1 11-2M1704		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE SOUTH OF ROUTE 163/805 SEPARATION TO 0.4 MILE SOUTH OF ROUTE 5/805 SEPARTION PAVEMENT REHABILITATION-PCC GRIND	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 921929000 (858)587-3600	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$5,512,104 \$4,073,952 \$72,170	06/23/11 07/14/11 02/29/12	38% 68%
HM1	WPCP						SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-24.7/24.7 11-288904		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING ABANDON EXISTING CULVERT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	TRAN, DUNG 5825 AVENIDA ENCINAS,SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$466,061 \$433,961 \$1,075	01/25/11 02/10/11 01/11/13	24% 96%
HA23	WPCP						
11-SD-805-25.2/26.3 11-089754		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$12,759,742 \$9,207,627 \$584,086	11/29/10 12/16/10 03/22/12	39% 72%
HE13	SWPPP						
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$48,207,351 \$19,882,839 \$2,182,074	01/28/11 02/08/11 11/28/13	29% 41%
HB5	SWPPP						
11-SD-905-5.2/6.1 11-091834 SRRA-A905-(020)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 905 FR 0.1 KM E TO 1.5 KM E OF RTE 905/805 SEP AND ON RTE 805 FR 0.2 KM N OF RTE 905/805 S CONSTRUCT NEW FREEWAY (PHASE 2)	FLATIRON CONSTRUCTION CORP 1770 LA COSTA MEADOW DR SAN MARCOS, CA 92078 (760)916-9100	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)688-1594	\$13,051,891 \$10,561,931 \$1,340,926	03/07/11 03/17/11 02/03/12	39% 80%
HE14	SWPPP						
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1477	\$60,750,374 \$41,111,444 \$338,138	05/08/09 05/20/09 10/05/13	76% 67%
HE14	SWPPP						
11-SD-5530-/ 11-0AA034		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA TRANSPORTATION MANAGEMENT CENTER AT 7183 OPPORTUNITY ROAD INSTALL PHOTOVOLTAIC (SOLAR) PANELS	SOLEX ENERGIES 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	BABICKY, ALAN 7177 OPPORTUNITY RD, MS 62 SAN DIEGO, CA 92111 (858)688-1526	\$231,836 \$209,814 \$42,794	06/27/11 08/01/11 01/27/12	86% 91%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$620,188,642</u>	Completed to Date:	<u>\$467,930,367</u>	Work This Month:	<u>\$11,438,141</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-/10	11-266104	1
11-IMP-8-4.9/7.2	11-264004	1
11-IMP-8-31.3/0	11-261524	1
11-IMP-8-31.3/0	11-261514	1
11-IMP-78-9.2/12.1	11-167894	1
11-IMP-86-21.7/37.3	11-2M1804	2
11-IMP-111-40.5/63	11-2M2704	2
11-SD-5-3.2/15.3	11-2M02A4	2
11-SD-5-3.2/15.3	11-2M0204	2
11-SD-5-10.0/20	11-240104	2
11-SD-5-22.3/0	11-403304	2
11-SD-5-23.9/28.2	11-284604	3
11-SD-5-39.8/54.4	11-289304	3
11-SD-5-40.1/0	11-292404	3
11-SD-5-59.4/60	11-261404	3
11-SD-5-61.8/62.1	11-401804	3
11-SD-8-3.0/12.6	11-261704	3
11-SD-8-17.4/18.7	11-063804	4
11-SD-8-39.7/61.5	11-2M1604	4
11-SD-8-49.0/0	11-243204	4
11-SD-15-10.4/21.2	11-2T0924	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-11.2/M14.5	11-2T0974	4
11-SD-15-16.0/M19.3	11-2T0934	4
11-SD-15-16.4/M19.5	11-2T0994	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-21.9/M23.9	11-260724	5
11-SD-15-23.8/M26.2	11-260734	5
11-SD-15-26.0/30.2	11-2T0814	5
11-SD-15-26.2/M27.8	11-2T0864	5
11-SD-15-27.3/0	11-2T0894	6
11-SD-15-3.2/M4.1	11-070404	6
11-SD-15-3.8/0	11-2M1404	6
11-SD-15-8.4/0	11-291904	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-30.0/31.5	11-2T0824	6
11-SD-52-14.5/15.5	11-2T0704	7
11-SD-52-15.5/17.3	11-2T0114	7
11-SD-52-17.3/17.5	11-2T0014	7
11-SD-56-3.5/3.5	11-2E0064	7
11-SD-56-6.8/8.7	11-402304	7
11-SD-75-20.5/21.9	11-403404	7
11-SD-76-19.5/40.7	11-281014	8
11-SD-76-23.1/23.5	11-273404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-28.8/29.1	11-297804	8
11-SD-76-7.3/13.1	11-080104	8
11-SD-78-3.5/5.8	11-294504	8
11-SD-78-15.5/16.7	11-293104	8
11-SD-78-20.6/35.5	11-280804	9
11-SD-125-10.6/10.9	11-294604	9
11-SD-163-1.7/3.2	11-265004	9
11-SD-163-3.8/11.1	11-239304	9
11-SD-805-7.7/9.1	11-081654	9
11-SD-805-20.4/28.1	11-2M1704	9
11-SD-805-24.7/24.7	11-288904	10
11-SD-805-25.2/26.3	11-089754	10
11-SD-805-26.5/28.9	11-2T0404	10
11-SD-905-5.2/6.1	11-091834	10
11-SD-905-9.5/15	11-288804	10
11-SD-5530-/0	11-0AA034	10

Statement of Ongoing Contracts - Federal Aid

District	11	Federal Aid	Category	Bid + CCO	Work Comp
-----------------	-----------	--------------------	-----------------	------------------	------------------

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$102,874,792
-F-		FEDERAL AID (PRIMARY)	\$11,565,618
-S-		FEDERAL AID (SECONDARY)	\$20,425,908
-SH-		STATE HIGHWAY	\$192,358,112
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$291,964,213
District Total:			<u>\$620,188,642</u>
			<u>\$467,930,367</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$100,363,099
Work completed this Period:	\$100,363,099