

California Transportation Commission										
March 26, 2015 Meeting - Extension Requests / Staff Recommendations										
Agenda							Extension	Recommendations		
Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Request	Caltrans	CTC Staff	Notes
96	2.8a.(1)	Project Allocation (STIP- Loc Admin)	1	04-9035M	SCL	San Jose	20 months	20 months	20 months	Extensive archeological studies and reports
97	2.8a.(2)	Project Allocation (ATP- Loc SRTS)	1	11-1155	SD	National City	12 months	12 months	12 months	Late FTIP amendment delayed E-76
98	2.8b.(1)	Contract Award (Prop 1A- Transit)	1	04-xxxx	ALA	BART	4 months	4 months	4 months	Board delayed award to allow additional bids
99	2.8b.(2)	Contract Award (Prop 116- Transit)	1	12-xxxx	ORA	Fullerton	6 months	6 months	6 months	Low bids high, may reject, repackage, rebid
100	2.8b.(3)	Contract Award (STIP- Loc Admin)	1	06-6615	KER	Taft	6 months	6 months	6 months	DFW permit and CCC agreement delayed
101	2.8b.(4)	Contract Award (LBSRA- Loc Bridge)	1	10-xxxx	SJ	Tracy 29C0126	3 months	3 months	6 months	Temporary bridge needed NHS guardrail test
			2	10-xxxx	STA	County 38C0202	3 months	3 months	3 months	Low bidder non-responsive, to 2nd low bidder
102	2.8b.(5)	Contract Award (State-Admin On-System)	1	03-3453C	ED-89	Caltrans-SHOPP	6 months	6 months	6 months	Low bids high, rejected, will repackage, rebid
			2	04-0143A	ALA-13	Caltrans-SHOPP	18 months	18 months	18 months	Restraining order, award awaiting final ruling
			3	04-0098L	ALA-260	Caltrans-SHOPP	6 months	6 months	6 months	Extensive coordination delayed advertisement
			4	04-0142F	ALA-580	Caltrans-SHOPP	7 months	7 months	7 months	All bids non-responsive, readvertise and award
			5	04-0378C	NAP-29	Caltrans-SHOPP	6 months	6 months	6 months	PG&E required transmission line relocation
103	2.8c.(1)	Project Completion (Prop 1A- Rail) POST-FACT	1	75-xxxx	LA	Caltrans-Rail	12 months	12 months	12 months	Delay by skilled labor diversion to emergency
104	2.8c.(2)	Project Completion (Prop 1A- Rail) POST-FACT	1	75-xxxx	SD	NCTD	20 months	20 months	20 months	Challenges with implementing PTC System
105	2.8d.	Project Reimbursement (STIP- Transit)	1	05-1971	MON	TAMC	20 months	20 months	20 months	FRA has not approved start of environmental